PROJECT FORECAST REPORT

Rabigh CCPP

PROJECT No. (2011)

Month : 01-2026

Jan-26

Project Currency :	**USD**
Budget Rate (USD To Project) :	

Project Cost Control Manager:	Project Manager:	Project Director:
Signature:	Signature:	Signature:

ELSEWEDY ELECTRIC | PSP

Rabigh CCPP

PROJECT No. (2011)

Cost Control Department

PFR HISTORICAL REPORT

30-Jan-26

Project Currency : USD

Budget Rate (USD To Project) : 0

PFR No.	PFR Issued Date	Period Ending	Contract Value W/O VAT	BAC	EAC	VAC	OH & Contingencies		Gross Margin		Completion Date	Remarks
							Value (USD)	Percent	Value (EGP)	Percent		
1	Aug-24	Jul-24	724 M	604 M	604 M	M	55 M	7.6%	65 M	9.0%	Jun-26	
2	Sep-24	Aug-24	724 M	604 M	613 M	-9 M	55 M	7.6%	56 M	7.7%	Jun-26	
3	Oct-24	Sep-24	724 M	604 M	612 M	-8 M	54 M	7.4%	58 M	8.1%	Jun-26	
4	Nov-24	Oct-24	724 M	604 M	616 M	-12 M	43 M	5.9%	65 M	9.0%	Jun-26	
5	Dec-24	Nov-24	724 M	604 M	614 M	-10 M	45 M	6.2%	65 M	9.0%	Jun-26	
6	Jan-25	Dec-24	724 M	604 M	614 M	-10 M	45 M	6.2%	65 M	9.0%	Jun-26	
7	Feb-25	Jan-25	724 M	604 M	615 M	-11 M	44 M	6.1%	65 M	9.0%	Jun-26	
8	Mar-25	Feb-25	724 M	604 M	616 M	-11 M	43 M	6.0%	65 M	9.0%	Jun-26	
9	Apr-25	Mar-25	724 M	604 M	607 M	-3 M	42 M	5.8%	65 M	9.0%	Jun-26	Start releasing Civil Scope Saving
10	May-25	Apr-25	724 M	604 M	607 M	-3 M	42 M	5.8%	65 M	9.0%	Jun-26	
11	Jun-25	May-25	724 M	604 M	611 M	-7 M	38 M	5.3%	75 M	10.3%	Jun-27	ICOD Acceleration
12	Jul-25	Jun-25	724 M	604 M	611 M	-7 M	38 M	5.3%	75 M	10.3%	Jun-27	ICOD Acceleration
13	Aug-25	Jul-25	724 M	604 M	613 M	-9 M	36 M	5.0%	75 M	10.3%	Jul-27	EOT Cost Claim
14	Sep-25	Aug-25	724 M	604 M	619 M	-15 M	30 M	4.2%	75 M	10.3%	Mar-27	EOT Cost Claim (SCs) + PCOD Acceleration
15	Oct-25	Sep-25	724 M	604 M	626 M	-22 M	55 M	7.6%	65 M	9.0%	Mar-27	Return Civil Scope Saving from profit & Simulate New Revenue forecast scenarios
16	Nov-25	Oct-25	724 M	604 M	628 M	-24 M	31 M	4.3%	65 M	9.0%	Feb-27	New updates on Prolongation Cost Scenarios
17	Dec-25	Nov-25	724 M	604 M	628 M	-24 M	31 M	4.2%	65 M	9.0%	May-27	HCIS, Public Adress,CCTV and ITC
18	Jan-26	Dec-25	724 M	604 M	630 M	-25 M	29 M	4.0%	65 M	9.0%	May-27	Upated EOT Cost Claim
19	Feb-26	Jan-26	724 M	604 M	632 M	-28 M	27 M	3.7%	65 M	9.0%	May-27	TFA & Cable accessories & outage activites
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						
						-						

REVENUE FORECAST

30-Jan-26

Project Currency : USD

Budget Rate (USD To Project) : 0

Original Contract Value W/O VAT : 724,000,000

Current Contract Value W/O VAT : 724,000,000

No.	Description	Approved	Pending for Approval	Pending for Submission	Total	FINAL FORECAST (EAC)															REMARKS
						Worst Case					Most Probable Case					Best Case					
		USD	USD	USD	USD	%	Approved Value	%	Pending Value	Value	%	Approved Value	%	Pending Value	Value	%	Approved Value	%	Pending Value	Value	
1	**Original Contract**	**724 M**			**724 M**					**724 M**					**724 M**					**724 M**	
1.1	**Main Scope**	**662 M**			**662 M**					**662 M**					**662 M**					**662 M**	
1.1.1	Original Contract Value W/O VAT	662 M			662 M	100%				662 M	100%				662 M	100%				662 M	
1.2	**Remeasure Scope**	**62 M**			**62 M**					**62 M**					**62 M**					**62 M**	
1.2.1	Not to Exceed Scope Value W/O VAT	62 M			62 M	100%				62 M	100%				62 M	100%				62 M	
2	**Provisional Scope**	**-**	**-**	**-**	**-**					**-**					**-**					**-**	
2.1	Provisional Scope	-	-	-	-	100%	-	0%	-	-	100%	-	50%	-	-	100%	-	100%	-	-	
3	**Variation of Scope of Work**	**-**	**-**	**-**	**-**					**-**					**-**					**-**	
3.1	**Omissions**	**-**	**-**	**-**	**-**					**-**					**-**					**-**	
3.1.1	Omissions	-	-	-	-	100%	-	100%	-	-	100%	-	50%	-	-	100%	-	0%	-	-	
3.2	**Additions**	**-**	**-**	**-**	**-**					**-**					**-**					**-**	
3.2.1	Additions	-	-	-	-	100%	-	0%	-	-	100%	-	50%	-	-	100%	-	100%	-	-	
4	**Escalation of Prices**	**-**	**-**	**-**	**-**					**-**					**-**					**-**	
4.1	Escalation of Prices	-	-	-	-	100%	-	0%	-	-	100%	-	50%	-	-	100%	-	100%	-	-	
5	**Time Related Compensation**	**-**	**35 M**	**-**	**M**				**M**	**M**				**M**	**M**				**M**	**M**	
5.1	Extension of Time Cost Impact	-	18 M	-		100%	-	0%	M	M	100%	-	0%	M	M	100%	-	0%	M	M	
5.2	Acceleration Cost Impact	-	17 M	-		100%	-	0%	M	M	100%	-	0%	M	M	100%	-	0%	M	M	
6	**Other income**	**-**	**-**	**-**	**-**					**-**					**-**					**-**	
6.1	Other Income	-	-	-	-	100%	-	0%	-	-	100%	-	50%	-	-	100%	-	100%	-	-	
7	**Grand Total** ***Excluding VAT***	**724 M**	**35 M**	**-**	**724 M**					**724 M**					**724 M**					**724 M**	
8	**Value Added Taxes**				**-**	**100%**				**-**	**100%**				**-**	**100%**				**-**	
9	**Grand Total** ***Including VAT***	**724 M**	**35 M**	**-**	**724 M**					**724 M**					**724 M**					**724 M**	

Project Currency :

Actual Progress

Budget Rate (USD To Project) :

No.	Description	Budget	Final Forecast (EAC)		
		Current	Worst Case	Most Probable Case	Best Case
			Jun-27	May-27	Mar-27
A	**Revenue**				
1	**Original Contract**				
1.1	Main Scope	662 M	662 M	662 M	662 M
1.2	Not to Exceed Scope - NTE	62 M	62 M	62 M	62 M
2	**Provisional Scope**	-	-	-	-
3	**Variation of Scope of Work**				
3.1	Omissions	-	-	-	-
3.2	Additions	-	-	-	-
4	**Escalation of Prices**	-	-	-	-
5	**Time Related Compensation**				
5.1	Extension of Time Cost Impact	-	M	M	M
5.2	Acceleration Cost Impact	-	M	M	M
6	**Other Income**	-	-	-	-
	Revenue *Excluding VAT*	**724 M**	**724 M**	**724 M**	**724 M**
	VAT				
	Revenue *Including VAT* **(A)**	**724 M**	**724 M**	**724 M**	**724 M**
B	**Dry Cost**				
7.1	Main Scope	542 M	548 M	545 M	543 M
7.2	Not to Exceed Scope - NTE	62 M	63 M	62 M	62 M
7.3	Prolongation Cost	-	27 M	24.8 M	20.3 M
	Total Dry Cost (B)	**604 M**	**637 M**	**632 M**	**625 M**
C	**OH & Contingencies**				
8	Overheads	11 M	11 M	11 M	11 M
9.1	Risk Contingencies	37 M	3 M	9 M	16 M
9.2	Management Contingencies	7 M	7 M	7 M	7 M
	Total OH & Contingencies (C)	**55 M**	**21 M**	**27 M**	**34 M**
	Percentage of OH & Contingencies (C/A)	**7.6%**	**2.9%**	**3.7%**	**4.7%**
D	**Gross Profit**				
10.1	Gross Profit	65 M	65 M	65 M	65 M
	Total Gross Profit (D)	**65 M**	**65 M**	**65 M**	**65 M**
	Percentage of Gross Profit (D/A)	**9.0%**	**9.0%**	**9.0%**	**9.0%**

Project Currency :

Budget Rate (USD To Project) :

Cost Category	Description	Current Budget (2)	Committed To Date			Estimate To Complete			EAC (Most Probable)		EAC (Worst Case)		EAC (Best Case)	
			Commitment	Equivalent Budget	Variance	Budget To Complete	Estimate To Complete	Variance	Total	Variance	Total	Variance	Total	Variance
1	Engineering	6 M	6 M	6 M	M	1 M	1 M	M	6 M	M	6 M	M	6 M	M
2	Procurement	261 M	265 M	254 M	-11 M	7 M	8 M	-1 M	273 M	-12 M	273 M	-12 M	272 M	-11 M
3	Construction	261 M	246 M	236 M	-10 M	25 M	24 M	M	270 M	-9 M	271 M	-10 M	266 M	-5 M
4	Project Management	24 M	16 M	16 M	M	8 M	16 M	-8 M	32 M	-8 M	33 M	-10 M	31 M	-7 M
5	Indirect Cost	52 M	21 M	20 M	-1 M	33 M	30 M	2 M	51 M	1 M	54 M	-1 M	50 M	3 M
	Total Dry Cost	604 M	553 M	531 M	-22 M	73 M	79 M	-6 M	632 M	-28 M	637 M	-33 M	625 M	-21 M
6	Contingencies	44 M	-	-	-	44 M	16 M	28 M	16 M	28 M	10 M	33 M	23 M	21 M
	Total Contingencies	44 M	M	M	M	44 M	16 M	28 M	16 M	28 M	10 M	33 M	23 M	21 M
7	Overheads	11 M	9 M	9 M	M	2 M	2 M	M	11 M	M	11 M	M	11 M	M
	Total Overheads	11 M	9 M	9 M	-	2 M	2 M	M	11 M	M	11 M	M	11 M	M
	Total Cost	659 M	562 M	540 M	-22 M	119 M	97 M	22 M	659 M	M	659 M	M	659 M	M
10	Profit	65 M	-	-	-	65 M	65 M	M	65 M	M	65 M	M	65 M	M
	Total Gross Profit	65 M	-	-	-	65 M	65 M	M	65 M	M	65 M	M	65 M	M
	Total Contract Value Excluding VAT	724 M	562 M	540 M	-22 M	184 M	162 M	22 M	724 M	M	724 M	M	724 M	M
	Value Added Taxes													
	Total Contract Value Including VAT	724 M	562 M	540 M	-22 M	184 M	162 M	22 M	724 M	M	724 M	M	724 M	M

ELSEWEDY ELECTRIC | PSP

Cost Control Department

OVERRUN REASONS AND CORRECTIVE ACTIONS

Project Currency :

Budget Rate (USD To Project) :

Major Overrun/underrun Item	Current Budget (BAC)	Final Forecast (EAC)	Variance (VAC)	Root Cause	Responsibility	Description
Critical piping	8,612,615	9,547,461	(934,845)	Design Changes		Changes in Material Specs and Quantity 1.Main steam and hot reheat material code changes in 2022 for allowable stress decrease which lead to increasing material grade. (Code Change impact) 2.Cold reheat/auxiliary steam temperature increase and pressure drop limitation lead to increasing material grade from Layyah. (Process changes for P&ID) 3.Including the HRSG stop valve to be installed in our piping lead to purchasing ASME material with higher code requirement instead of ASTM. (impact from HRSG package) 4.There are a lot of loose items provided by the HRSG supplier as loose items which is not the case in LAYYAH project . (impact from HRSG package) 5.Feedwater and condensate system pressure increase. (Process changes for P&ID) 6.Piping size increase for the main HP Steam header, CRH and HRH lines. (Process changes for P&ID) 7.Layyah have only one flash tank but currently we have four flash tanks with their headers, vents and drains. (Process changes for P&ID)
Expansion Joints	-	1,076,111	(1,076,111)	Missed Items		item was not planned
Piping Supports	3,509,080	6,082,701	(2,573,621)	Qtys Impact		Changes in material specs and quantity
Oil Separator	-	814,052	(814,052)	Lack of Estimate		item was not planned
Quenching Pumps	55,200	327,060	(271,860)	Design Changes		Changes in Specs, from blowdown to quanching system.
Logistics	26,048,203	31,650,986	(5,602,783)	Logstics team faluire to meet budget + Air Frieght cost Impact		Budget discrepancies are driven by increased material Quantity and associated logistical surcharges (storage, detention, and air freight). And there is a sparate analysis for Logistics scope variance.
Electrical Installation	13,527,355	16,743,459	(3,216,103)	Lack of Estimate		The variance reflects a discrepancy between the initial tender estimates and current market realities.
Mechanical Installation	53,127,969	65,187,175	(12,059,206)	Lack of Estimate		The variance reflects a discrepancy between the initial tender estimates and current market realities. (GTG, HRSG, BOP SC&CC, GRP and heavy lifting)
Testing and Commissioning	12,469,611	15,918,131	(3,448,520)	Lack of Estimate		- missed scope (Demi Water) Price esclation compared to the budget price for. - Chemical Cleaning - Steam Blowing
GRP Piping	6,009,902	7,714,264	(1,704,362)	Lack of Estimate		- Additional lamination kits, fasteners and accessories for Valves installation wasn't considered from proposal department - due designe changes Expansion Joints are added, since they were not considered and
Total	123,359,936	155,061,398	(31,701,463)			

FORECAST - BASIS AND ASSUMPTIONS

30-Jan-26

Scope Of Work	Base of Estimates (Worst Case) June-27	Base of Estimates (Most Probable Case) May-27	Base of Estimates (Best Case) March-27
Engineering Work			
In-House Engineering	SLAs	SLAs	SLAs
Outsource Engineering	SCs	SCs	SCs
Procurement			
Mechanical Scope	Commitment/ Updated Offers	Commitment/ Updated Offers	Commitment/ Updated Offers
Electrical Scope	Commitment/ Updated Offers	Commitment/ Updated Offers	Commitment/ Updated Offers
Logistics	Commitment / Logistics team received forecast	Commitment / Logistics team received forecast	Commitment / Logistics team received forecast
Construction			
Civil Scope	75% of Qty Saving is released - 9.5M (USD)	75% of Qty Saving is released - 9.5M (USD)	100% of Qty Saving is released - 12.7M (USD)
Cost Basis Scope	will Exceed budget by 1 M(USD) - Prolognation Related	NO Impact	NO Impact
Electrical Scope	Commitment and offers + Self Execution Forecast	Commitment and offers + Self Execution Forecast	Commitment and offers + Self Execution Forecast
Mechanical Scope	Commitment and offers	Commitment and offers	Commitment and offers
Testing and Commissioning	Commitment and offers	Commitment and offers	Commitment and offers
Project Management			
Project Management	Project Extend 12 Months	Project Extend 11 Months	Project Extend 9 Months
Indirect Cost			
Indirect Cost	Project Extend 12 Months	Project Extend 11 Months	Project Extend 9 Months
Prolongation Cost			
Prolongation Cost	27 M	25 M	20 M
Contingencies			
Risk Contingencies	91% will be consumed	76% will be consumed	57% will be consumed
Management Contingencies	No Impact	No Impact	No Impact
Profit			
Profit (%)	9.0%	9.0%	9.0%
Change Reasons	NO Change	NO Change	NO Change